PREETHI CAD CONSULTING ENGINEERS PVT. LTD.
PROJECT CONSULTANT

QUALITY CHECK ABSTRACT

Ref. No.: Date:

Project Name: -Improvements, Restoration to roads and drains at Dasarahalli, Saraipalya and Rachenahalli Surrounding Areas in ward no. 06

Client:- Executive Engineer, project division yelahanka zone, BBMP

Contractor / Agency:- Sri.PuttaSwamyGowda

Work Order No: EE(Project)/YNK Zone/WO/143/2020-21

Sl No	Type of Construction	Unit	Quantity	Test
1	Cement Physical Tests	cum	645.99	Test as per [IS:4031 Part 1 to 5]
2	Coarse and Fine Aggregates	Cum	645.99	Test as per [IS: 2386:1963 (RA 2016)] i)Gradation ii) Water Absorption
3	Coarse Aggregate	Cum	645.99	i)Aggregate Impact Test [IS: 2386 1963 Part 4 (RA 2016)]

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore

48/43, 6th Main Road, JnanajyothiNagara, JnanaBharathi, Bangalore – 560.056. Tel: 080-23240109,
Fax : 080 - 23340685, Cell : 98442 66050E-mail: preethicad99@gmail.com

Scanned by TapScanner

4	wet mix macadam	Cum	8446.96	Compressive Strength (Core Test) Test as per [IS:516-1959 RA1999], SP-24:1983
5	Soil Sub Grade	Cum	2314.58	Density of sub Grade /Soil

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

48/43, 6th Main Road, JnanajyothiNagara, JnanaBharathi, Bangalore – 560 056. Tel: 080-23240109,
Fax : 080 - 23340685, Cell : 98442 66050E-mail : preethicad99@gmail.com

Scanned by TapScanner